



Commissioning Record

To validate the lifetime warranty, this Commissioning Record must be completed and left for the owner to fix it to, or adjacent to, the distribution board of the heating system.

Installer						
Date of Commissioning (Customer Name			
Name of Installer		Phone		Mobile		
Customer Address						
Town/City		County		Postcode		
		SmartFlex Simber base mm ampsamps	 Caution Flexible sheet heating units are installed in the floor Do not restrict the thermal emission of the heated floor, for example thick mats or bean bags (maximum thermal resistance of 0.15m² K/W [1.5 tog]). Do not affix materials other than those recommended. Do not insert nails or screws. This underfloor system should not be turned on until the floor is completely dry and any screed/adhesive has fully cured. Once cured, the system should be turned on gradually over a 48 hour period. The underfloor heating units must be controlled with an approved thermostat and its control instructions. Should the heating unit become damaged the fault should be located and repaired with the approved repair kit. Installation must conform to current IEE BS 7671. 			
8. Voltage of system:		V (Please fill in all locations	where underfloor heating i	s installed, e.g., Living Room	. Kitchen. Bathroom etc.)	
	Location ▶	V	▼	▼	▼	
	Before covering					
Insulation resistance	After floor covering					
Heating unit resistance	Before laying					
	Before covering					
	After floor covering					
Floor sensor resistance	Before laying					
	After floor covering					



Edison House
Edison Close
Ransomes Europark
Ipswich, Suffolk IP3 9GU

Tel: 01473 559077
Fax: 01473 559076
Email: sales@smartmat.co.uk
Web: www.smartmat.co.uk













Label the heating units 1, 2, 3 and 4 then fill in the information below

0	2	3	4
Q/F code	Q/F code	Q/F code	Q/F code
Total wattage	Total wattage	Total wattage	Total wattage
m ² covered	m ² covered	m ² covered	m ² covered
▼ Serial Number	▼ Serial Number	▼ Serial Number	▼ Serial Number

In this box sketch a floor plan of the room and show the following:

- Layout of the system indicating the heated area
 Position of junction boxes
 Position of floor sensor and thermostat

